

Northshore Total Duct Verification Form

Jobsite Address: _____ Date: _____ _____ _____
Jurisdiction: _____
Permit Number: _____

HVAC Installing Company _____

Duct Tightness Testing Completed By: _____ Date: _____

Certification Number _____ National Certifying Body _____

Note: If all of the ductwork and air handler are in the conditioned space this test is not required.

Signature _____

Types of testing and Total Duct Leakage Test limits as described in IECC2009 and adopted by the State of Louisiana.

- **RIWO Rough In With-Out air handler** installed is ≤ 4 CFM per 100 ft² CFA
- **RIW Rough in With air handler** installed is ≤ 6 CFM per 100 ft² CFA
- **PCW Post Construction With air handler** installed is ≤ 12 CFM per 100 ft² CFA

System Name	Type of Test Performed	Pass / Fail

*NOTE: This Certificate shall be submitted to the appropriate Code Office for approval and a copy made available to the homeowner for their records.